

- Beaver City
- Blanding City
- Boulder City, NV
- Bountiful, City of
- Burley, ID, City of
- Brigham City
- Central Utah Water Conservancy District
- Eagle Mountain City
- Enterprise, City of
- Ephraim City
- Fairview City
- Fallon, NV, City of
- Fillmore City
- Fredonia, AZ, City of
- Gallup, NM, City of
- Heber Light and Power
- Holden Town
- Hurricane City
- Hyrum City
- Idaho Energy Authority Inc., ID
- Idaho Falls, ID, City of
- Kanosh Town
- Kaysville City
- Lassen Municipal Utility District, CA
- Lehi City
- Lincoln County Power District #1, NV
- Logan City
- Lower Valley Energy, WY
- Meadow Town
- Monroe City
- Morgan City
- Mt. Pleasant City
- Murray City
- Northern Wasco County People's Utility District, OR
- Oak City
- Overton Power District #5, NV
- Paragonah, Town of
- Parowan City
- Payson City
- Plumus Sierra Rural Electric Cooperative, CA
- Price City
- Raft River Rural Electric Cooperative, ID
- Santa Clara, City of
- South Utah Valley Electric Service District
- Spring City
- Springville City
- St. George, City of
- Truckee Donner Public Utility District, CA
- United Electric Cooperative, Inc., ID
- Valley Electric Association, Inc., NV
- Washington City
- Weber Basin Water Conservancy District

INSTRUCTIONS:

1. Check to make certain the customer's electric utility is a participating energy partner at: www.smartenergy.uamps.com or call: 1-888-365-1558.
2. A copy of this form, including the installation technician's signature, must be completed by an eligible technician. Please provide a copy of this completed Proper Installation form to the customer to accompany their Cool Cash Incentive Customer Application.
3. Dealers are eligible for Proper Installation incentives only if this form is accompanied by a customer's Cool Cash Incentive program application for the same equipment installation. Incentives will not be paid for ineligible or incomplete applications.
4. Incentives will be paid only for installations conducted by participating dealers in the Cool Cash Incentive program.
5. The technician installing the system must be a certified North American Technician Excellence (NATE) individual who is certified in air conditioning installation. The program administrator may request a copy of the technician's certification.
6. Incentives are available for central air conditioning units that meet the requirements described in the Cool Cash Incentive Program Manual for participating dealers (e.g. new install, matched system, TXV, etc.).
7. Startup and testing of the system is required for incentive. Installer shall verify and report all system variables requested. If the outdoor temperature is lower than the manufacturer's allowance for startup, follow manufacturer's recommendations. If manufacturer recommends a method for "winter startup" submit the specification with this application.

CONTACT INFORMATION

<u>Customer Name:</u>	<u>Dealer:</u>
<u>Installation Address:</u>	<u>Cool Cash ID #:</u>
<u>Installation City, State, Zip:</u>	
<u>Technician</u>	<u>Technician's NATE Certification #:</u>

SYSTEM INFORMATION

<u>Start-up Date:</u>	<u>Humidifier:</u>	Power <input type="checkbox"/>	By-pass <input type="checkbox"/>
<u>Condenser Model #:</u>	<u>By-pass Damper:</u>	Yes <input type="checkbox"/>	No <input type="checkbox"/>
<u>Coil Model #:</u>	(If yes to bypass-damper): Open <input type="checkbox"/> Closed <input type="checkbox"/>		
<u>Indoor Unit Model #:</u>	<u>Condensate Drain:</u>	Yes <input type="checkbox"/>	No <input type="checkbox"/>
<u>Metering Device:</u>	TXV <input type="checkbox"/> Fixed orifice <input type="checkbox"/>	<u>Drain Size:</u>	inches

All operating data should be recorded after a minimum run time of 10 minutes after each adjustment.

AIR FLOW

<u>Blower Wheel Clean:</u> Yes <input type="checkbox"/> No <input type="checkbox"/>	<u>Air Filter Status:</u> Clean <input type="checkbox"/> Dirty <input type="checkbox"/> Plugged <input type="checkbox"/>
<u>Variable Speed Blower:</u> Yes <input type="checkbox"/> No <input type="checkbox"/>	<u>Are all necessary grills and registers open:</u> Yes <input type="checkbox"/> No <input type="checkbox"/>
<u>Blower Fan Speed Setting:</u> Low <input type="checkbox"/> Medium/Low <input type="checkbox"/> Medium <input type="checkbox"/> Medium/High <input type="checkbox"/> High <input type="checkbox"/>	
<u>Return Air Dry Bulb Temperature (RAT)</u> °F	<u>Supply Air Dry Bulb Temperature (SAT)</u> °F
<u>Temperature Difference (RAT-SAT)</u> °F	

ELECTRICAL

<u>Line Voltage at the Condensing Unit:</u>	Unit off:	volts	Unit operating:	volts
<u>Compressor Amps:</u>	Rated:	amps	Actual:	amps
<u>Condenser Fan Motor Amps:</u>	Rated:	amps	Actual:	amps

REFRIGERANT CHARGE

Please complete the general information for all systems, then complete the specific charging information for one of the options that follows the manufacturer's recommendations.

Outdoor dry-bulb air temperature at time of charging: _____ °F

Refrigerant type: R-22 D R-410A Other

Is suction line completely insulated: Yes No Suction line size: _____ inches Liquid line size: _____ inches

Pressure test conducted at: _____ psig (minimum of 150) System held pressure for: _____ minutes (minimum of 10)

System evacuated to: _____ microns (minimum of 500)

Return air wet bulb temperature: _____ °F Suction line pressure: _____ psig

Suction line temperature: _____ °F Suction line saturation temperature: _____ °F Superheat: (suction line temp -saturation temp) _____ °F

OPTION 1: WEIGH-IN

Condenser pre-installation refrigerant charge: _____ pounds _____ ounces

Manufacturer's recommended charge: _____ pounds _____ ounces

Does this charge include an allowance for an evaporator: Yes No Does this charge include an allowance for a line set: Yes No

Default line set length: _____ feet Installed line set: _____ feet Line set difference: _____ feet

(A) Suction line*: Line set length difference (from above) _____ feet X _____ ounces/foot= _____ ounces

(B) Liquid line*: Line set length difference (from above) _____ feet X _____ ounces/foot= _____ ounces

(C) Driers, accumulators, and evaporator capacities (if not included above) _____ ounces

Calculated refrigerant charge addition (A) + (B) + (C) _____ ounces

Additional refrigerant charge added by installer _____ ounces

Amount of charge weighed in is within +/-2% of manufacturer's recommendation: Yes No

*Some manufacturers list the adjustment for suction and liquid line lengths as a single value. Be sure not to double count this amount. Refer to the manufacturer's instructions for the proper procedure for the system installed.

OPTION 2: SUBCOOLING

Is outdoor dry-bulb temperature ≥ : Yes No Manufacturer's recommended subcooling: _____ °F

Liquid line pressure : _____ psig (≥ 175 psig recommended unless otherwise specified by manufacturer)

Saturation temperature for measured pressure: _____ °F Liquid line temperature: _____ °F

Subcooling: (saturation temperature - liquid line temperature) _____ °F

Measured subcooling is with +/-3°F of manufacturer recommendations: Yes No

OPTION 3: LENNOX APPROACH

Is outdoor dry-bulb temperature ≥ 60°F: Yes No Manufacturer's recommended subcooling: _____ °F

Liquid line pressure : _____ °F Approach temperature: (Outdoor dry-bulb minus liquid line temperature) _____ °F

Approach temperature matches manufacturer's recommendations: Yes No

TECHNICIAN SIGNATURE

I certify that the system has been installed in accordance with the manufacturer's guidelines and that the information shown on this form is accurate. I understand that UAMPS requires this certification to be eligible for the proper installation incentive.

Signature _____ Date _____